

QUEEN STREET PHASE I SEWER REHABILITATION PROJECT: CONSTRUCTION SCHEDULE*

*(This is a tentative schedule and subject to change)

Location	Description of Work	Tentative Start Date	Tentative End Date
Queen Street from the Manhole (MH) at the Intersection of Blount Street to the Manhole at the Intersection of North Street.	Public notices sent out. Traffic control set up, Set up Bypass pumping, Complete Point Repairs, Replace MHs and Replace 9 Services at the main line. Remove Bypass and Well Points. Line pipe between MHs using CIPP (cured in placed pipe). Location to be opened for traffic with a stone base until asphalt is restored.	5/24/17	6/19/17
	Asphalt restoration	6/28/17	6/28/17
Queen Street from the Manhole at the Intersection of North Street to the Manhole at the Intersection of Gordon Street	Public notices sent out. Traffic control set up, Set up Bypass pumping, Complete Point Repairs, Replace MH and Replace 7 Services at the main line. Remove Bypass and Well Points. Line pipe between MHs using CIPP (cured in placed pipe). Asphalt restoration.	5/30/17	6/29/17
Queen Street from the Manhole at the Intersection of Bright Street to the Manhole at the Intersection of Shine Street	Public notices sent out. Traffic control set up, Set up Bypass pumping, Complete Point Repairs, Replace MH and Replace 14 Services at the main line. Remove Bypass and Well Points. Line pipe between MHs using CIPP (cured in placed pipe). Location to be opened for traffic with a stone base until asphalt is restored.	6/23/17	7/14/17
	Asphalt restoration	7/31/17	7/31/17
Queen Street from the Manhole at the Intersection of Shine Street to the Manhole at the Intersection of South Street	Public notices sent out. Traffic control set up, Set up Bypass pumping, Complete Point Repairs, Replace MH and Replace 1 Service at the main line. Remove Bypass and Well Points. Line pipe between MHs using CIPP (cured in placed pipe). Location to be opened for traffic with a stone base until asphalt is restored.	7/5/17	7/20/17
	Asphalt restoration	7/31/17	7/31/17
Queen Street from the Manhole at the Intersection of South Street to the Manhole at Springhill Street	Public notices sent out. Traffic control set up, Set up Bypass pumping, Complete Point Repairs, Replace MH and Replace 4 Services at the main line. Remove Bypass and Well Points. Line pipe between MHs using CIPP (cured in placed pipe). Asphalt restoration.	7/13/17	7/31/17
Manhole coming off Queen Street to Manhole down Springhill Street	Public notices sent out. Traffic control set up, Set up Bypass pumping, Complete Point Repairs, Replace MH and Replace 3 Services at the main line. Remove Bypass and Well Points. Line pipe between MHs using CIPP (cured in placed pipe). Asphalt restoration.	7/20/17	8/10/17